EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of Borewell providing pump, motor & laying pipeline at Sapthagiri Layout Kattigenahalli, Byrathanagar, Attibele hobli Sriram Layout Tracker proposed. 05
2	Amount of Work Portion	3715638=00
3	Estimated Cost	40.00 Lakhs
4	Name of contractor	Madhusoodhan H.N
5	Agreement No.	53/18-19.
6	No. and date under which work order issued	53/18-19. 21-7-18
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	20-10-2018
9	Date of receipt of application in the sub division office	20-10-2018
10	Extension granted if any	—
	i)	—
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	-
14	Time now applied for	27 Days
15	Date of recommending time limit applied for	20-10-2018
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB work from
22	Remarks of the EE with the daily rate of penalty proposed	take on work Spot Ext Approved without penalty

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24